WYOMISSING HILLS CONSTRUCTION SCHEDULE

Wyomissing Hills Elementary Center

Completed Items:

- Exterior panels
- Soffits
- Outdoor Classroom mulch/grading
- Ceiling tiles
- Playground asphalt
- Classroom security locks
- Classroom locks
- Concrete work



WYOMISSING HILLS CONSTRUCTION SCHEDULE

Wyomissing Hills Elementary Center

Outstanding Items:

- Site Clean Up May
 - Paving repairs
- Punch List May/Summer
 - Cafe painting
 - Fencing
 - Remaining tack boards/white boards
 - Remaining Punch List items
 - Basement
 - VCT flooring (Summer Replacement)
 - Tile has been ordered (Awaiting delivery date)

JSHS CONSTRUCTION PHOTOS







WAHS CONSTRUCTION SCHEDULE

Wyomissing Area Jr/Sr High School

- Outstanding Items:
 - Wayfinding Signage (Awaiting delivery Date)

- Summer scope:
 - Existing terrazzo work at Cafeteria
 - Complete balance of window replacement
 - New Classroom Furniture